

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20230465  
Address: 2620 SE RANSON RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Alex Fischer	Failed	Thursday, May 09, 2024

Corrective Action Required:

2	Misc	-Can't have aluminum conductor encased in concrete install # 2 copper -Grind off paint between grounding lug and building steel -Install bonding bushings to bond metal raceway and gutter enclosing the service conductor
---	------	--

Informational:

3	Misc	Service conductors buried to pole. Appears to be waiting for transformer.
---	------	---

**Comments:**