CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20233582Address:3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Site Visit		Dustin Agcopra	Partial	Monday, May 13, 2024
Informational: 1 Misc		1-11-24 PS No activity on site due to weather this week		
		1-17-24 PS No activity on site		
	2-2-24 PS No activity on site			
-		2-21-24 PS Crews on site working on building footing		
		2-26-24 PS Crews on site working on building footings		
		on building footings		
	2-29-24 PS Crew working on building footings			
3-4-24		3-4-24 PS Crew working on building footings		
		3-5-24 PS Made site visit, no inspections for development, plumbing contractor working on building underslab		
		3-6-24 PS No inspections for development today		
		3-12-24 PS No inspections for development, crews on site installing building		

underslab plumbing and electrical3-20-24 PS No inspections for development today, crew poured building
underslab yesterday 3/193-28-24 PS Crews on site working on building construction4-2-24 PS No inspection for development today4-2-24 PS No inspection for development today5-13-24 Dustin A, No activity todayInformational:
22Misc4-22-24 Dustin A, Contractor working on private water, Digging footings for
vault.

Comments: