



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20113001, Building Permit - Commercial
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Tuesday, September 06, 2011

Partial Correction

2	M303 EQUIPMENT AND APPLIANCE LOCATION	DAMPERS AS SHOW ON PLANS SUBJECT TO APPROVAL AT ABOVE-CEILING INSPECTION
---	---------------------------------------	--

Partial Correction

3	M305 PIPING SUPPORT	INSTALLATION OF PLUMBING PROTECTION PLATES IN PROGRESS
---	---------------------	--

Partial Correction

5	MISC	AFTER MISSING BOCA PLATES ARE IN PLACE AT PVC PIPING AND GWB GAP AT ONE ROOF PURLIN IS CLOSED OK TO HANG GWB AT WALLS AND AT TUNNEL CORRIDOR CEILING. DO NOT TAPE/MUD RATED WALL/CEILING SURFACES PRIOR TO RATED ASSEMBLY INSPECTION & APPROVAL.
---	------	--

Comments: