

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	John Jackson	Partial	Friday, April 26, 2024

Informational:

1      Misc

1-19-23 Dustin A, No activity today due to frigid temperatures.

1-23-24 BR No work do to weather.

1-29-24 BR no work do to muggy conditions

3-7-24 BR No work been done do to weather conditions.

3-27-24 BR Contractor is working on grading the pond and breaking rock in the pond.

4-12-24 BR Contractor is working on grading the pond and building pool house construction along with parking garages.

4-26-24 JMJ Contractor was onsite but no work should have been done due to rainy weather and extreme muddy condition.

5-13-24 BR No work been done do to weather conditions.

**Comments:**