

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222424  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Bobby Richest	Partial	Tuesday, May 07, 2024

Informational:  
1 Misc

3-4-24 BR Contractor is work on the grading the area.

3-7-24 BR No work being done do to weather conditions.

3-11-24 BR Contractor is grading the area.

3-13-24 BR Contractor is grading the area.

3-18-24 BR Contractor is grading the area and sanitary sewer pipe and material arrived on site.

3-25-24 BR Contractor is grading the area.

3-29-24 BR Contractor started working on 2nd construction entrance for future SE Cape Drive road

4-1-24 BR Contractor is grading the area.

4-18-24 BR No work being done do to weather conditions.

4-22-24 BR Contractor started blasting section between MH A-2 to MH A-3.

4-24-24 BR Contractor continue blasting section between MH A-3 to MH A-5

4-29-24 BR No work being done on site do to weather.

5-6-24 BR No work being done do to weather conditions.

5-7-24 BR No work being done do to weather conditions.

5-13-24 BR No work been done do to weather conditions.

**Comments:**