

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235207
Address: 2931 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Shawn Hoffman	Partial	Tuesday, May 14, 2024

Informational:

1	Misc	Footing- OK to pour pending approval of onsite 3rd party engineer: -Ext. wall footing from A/1 to N/2; the rest of ext. GB -Interior footing from M/5 to N/3 -4 column pads in storm shelter. See deficiency for column - Footing for elevator 3 ok to pour, has been approved by third party inspector
---	------	---

Corrective Action Required:	
2	Misc
	Rebars for 4 shelter columns not per plan

Comments: