

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	John Jackson	Partial	Wednesday, May 15, 2024

Informational:

1 Misc

05/01/24 JMJ

Contractor has begun to excavate existing sidewalk & parking lot as per project plans.

05/08/24 Wednesday JMJ

Contractor has been grading and excavating site whenever condition allow due to the continues rains over the last week.

05/14/24 Tuesday JMJ

Contractor continues to grade, excavate site and remove spoils(KAW trucking).

Contractor has install protective material (plastic) over existing building.

05/15/24 Wednesday JMJ

Contractor continues to grade, excavate site, and remove spoils.

Comments: