

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20236555
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Devon Perry	Partial	Wednesday, May 15, 2024

Informational:

1 Misc

5-8-24 DP. Crew is still working on storm. They have concrete coming tomorrow at 1 pm to pour two walls on storm junction boxes and collars.

5-14-24 DP. Crew is onsite today backfilling they have concrete coming tomorrow at 1:30 to pour the remaining collars on storm

5-15-24 DP. Crew was pouring remaining collars today. All storm work will be complete after today.

Comments: