

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Thursday, May 16, 2024

Informational:

1 Misc

4-22-24 BR Contractor installed MH A-12 structure

4-23-24 BR Contractor installed 150' of 8" PVC from MH A-12.

4-24-24 BR Contractor installed MH A-13 structure. Also installed 300' of 8" PVC from MH A-12 to MH A-13.

4-25-24 JMJ Contractor installed approximately 98' of 8" SDR (PVC) from MH A-13 toward MH A-14.

Contractor was breaking rock and inclement weather caused slowed progress.

4-29-24 BR Contractor installed 100' of 8" PVC to MH A-14 and installed MH A-14 structure installed.

4-30-24 BR Contractor installed 105' of 8" PVC to MH A-15 and MH A-15 structure installed.

5-1-24 BR Contractor installed 200' of 8" PVC to MH A-16.

5-6-24 BR Contractor installed MH A-16 structure. Also installed 50' of 8" PVC

from MH A-16 to MH A-17.

5-8-24 BR Contractor continues to work after I informed them that with amount of rain we had for the past days the compaction will not be ideal. Contractor doesn't have any clean dirt to back fill the hole with. All the dirt that is being excavated has been saturated do the rain we had for past days which is what the contractor is back filling with. I suggested for them to wait a couples days for area to dry out and then come back to install pipe because with the wet conditions there is going to be compaction issues.

5-9-24 BR Contractor installed MH A-18 structure and 200' of 8" PVC from MH A-17 to MH A-18./1-

5-15-24 JMJ Contractor completed build out and wrapping of MH A-18. Josh crew ran into heavy rock and manage to set MH A-7 and install two stick of pipe.

Comments: