

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235208
Address: 2911 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Alex Fischer	Partial	Thursday, May 16, 2024

Corrective Action Required:

1	Misc	Footing OK to pour: -From A/4 to A.1/2
---	------	---

The rest of the footing from A/4 to L.5/4 have soil bearing issue that will need to be addressed by the engineer

Grid line1 (4,building 4,concrete retaining wall) inspected up to grid line line L5 PASSED 5/16/24 AF

Comments: