

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232899  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Thursday, May 16, 2024

Informational:

1	Misc	5-15-24 JMJ Josh crew ran into heavy rock and manage to set MH A-7 and install two stick of pipe.
		5-16-24 BR Contractor installed 100' of 8" PVC to MH A-8.
		5-17-24 BR Contractor installed MH A-8 structure and 25' of 8" PVC pipe

**Comments:**