

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20233582
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Patrick Schonfeldt	Partial	Monday, May 20, 2024

Informational:

1 Misc

4-4-24 PS Contractor excavating and placing storm line, nyloplast drain STA 4+82.80 moving towards 4+20.86 on storm line c

4-5-24 PS Contractor set storm line c nyloplast at C-7 STA 4+82.80, C-6 4+20.86, C-5 3+71.23, C-4 3+15.62 and set HDPE connecting

4-10-24 PS Contractor set nyloplast at line C, C-3, C-2 with HDPE to STA 0+85

4-11-24 PS Contractor set storm box C-1 at STA 0+79.45 and HDPE to box

4-16-24 PS Contractor excavating for private storm line A

4-17-24 PS Contractor placing aggregate and cutting back existing corrugated storm pipe from private road crossing for clean connection to junction with new HDPE storm line at line A, STA 5+38.27

4-19-24 PS Contractor installing storm, connection made at junction for HDPE to existing corrugated storm with HDPE set to approx 5+00

5-10-24 NS Contractor was planning on working on storm but from the time I was there they were just unloading materials.

5-16-24 PS Contractor excavating for storm line A and A-4

5-17-24 PS Contractor set inlet A-5 with HDPE on north side, contractor excavating from A-5 to A-4 public storm junction box

5-20-24 PS Contractor set junction box A-4 with HDPE connection from A-5

Comments: