

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230660
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Bobby Richest	Partial	Friday, May 17, 2024

Informational:

1 Misc

11-20-23 Dustin A, No work being done due to rain
11-21-23 Dustin A, No work Due to muddy conditions.
11-22-23 Dustin No work Being done for us today

12-8-23 BR No work being done for us.
1-19-24 Dustin A, No activity today due to frigid temperatures.
1-18-24 BR No work due to icy conditions
1-23-24 BR No work being done for us.

2-8-24 BR No work is being done for us.

2-15-24 BR No work is being done for us

3-4-24 BR Contractor is working framing on the building.

3-7-24 BR No work being done do to weather conditions.

3-11-24 BR Contractor is working on framing on the outside of building.

3-13-24 BR Contractor is working on framing on the building and adding roofing.

3-18-24 BR Contractor is working on building.

3-20-24 BR Contractor is starting to add brick to the outside of the building.

3-28-24 BR Contractor replace 4 panels of sidewalk on northside of SE Blue PKWY that was damaged due to fire hydrant installed for this project.

4-1-24 BR Sidewalk is constructed to LS specifications on northside of SE Blue PKWY.

4-3-24 BR Contractor is working on outside of building installing brick to the building.

4-11-24 BR Contractor is working on outside of building.

4-15-24 BR Contractor is working on outside of building.

4-18-24 BR No work being done due to weather conditions.

4-22-24 BR Contractor is working on outside and inside of building.

4-29-24 BR Contractor is working on outside of building and gas line is being installed to the building.

5-1-24 BR Contractor is working on inside of building. Miller pipeline gas contractor is installing gas line to the building.

5-9-24 BR Contractor is working on inside of building.

5-13-24 BR Contractor working on inside of building.

5-17-24 BR Contractor is working on inside of building.

5-20-24 BR Contractor is working on inside of building.

Comments: