

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222424  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Friday, May 17, 2024

Informational:

1 Misc

3-20-24 BR Contractor core drill into exiting sewer manhole and plug hole were new 12" DIP will connect into existing manhole.

3-27-24 BR Contractor installed 50' of 12" DIP from existing manhole to creek.

3-28-24 BR Contractor installed 50' of 12" DIP pipe to MH A-1. Contractor also installed concrete encasement on 12" DIP that laying under creek grade. MH A-1 was installed and set.

4-3-24 BR Contractor installed a invert in existing MH for new 12" DIP line in existing MH.

4-10-24 BR Contractor installed MH B-1 and laid 50' of 10" PVC. KCTE ( Kansas City Testing & Engineering) is the 3rd party contractor testing compaction.

4-11-24 BR Contractor installed 100' of 12" DIP from MH A-1 to MH A-2. There was no encasement installed on 12" DIP crossing country 16" water main by approval from City engineer stated 6 inches clearance we are ok in terms of structural integrity.

4-12-24 BR Contractor installed 150' of 10" PVC from MH A-2.

4-15-24 BR Contractor installed 50' of 10" PVC from MH B-2.

4-16-24 BR MH B-2 the barrel is damage and needs to be replace.

4-17-24 BR MH B-2 barrel was replace with new barrel. Also contractor installed 40' of 10" PVC to MH B-3.

4-24-24 BR Contractor installed 50' of 10" PVC going to MH A-3.

4-30-24 BR Contractor installed 100' of 10" PVC from STA. 3+00 going to MH A-3.

5-1-24 BR Contractor installed 100' of 10" PVC to MH A-3. Also MH A-3 structure installed.

5-9-24 BR Contractor installed 100' of 10" PVC to MH A-3.

5-10-24 BR Contractor installed 100' of 10" PVC to MH A-4. MH A-4 structure installed.

5-14-24 BR Contractor installed 50' of 10" PVC to MH A-5 and install MH A-5 structure. Also contractor installed 25' of 8" PVC out of MH A-3.

5-15-24 JMJ Contractor installed MH C-1 structure and installed 50' to MH C-1.

5-16-24 BR Contractor installed 225' of 8" PVC to MH C-2 and installed MH C-2 structure. Contractor installed 50' of 8' PVC to MH C-3 structure.

5-17-24 BR Contractor installed 150' of 10" PVC from MH A-5 to MH A-6 and installed MH A-6 structure.

5-20-24 BR Contractor installed 100' of 10" PVC from MH A-6 to MH A-7. MH A-7 structure is installed.

**Comments:**