CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20214027Address:4721 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|--------------|----------|-----------------------|
| Occupancy Inspection - Codes Residential | Khanh Nguyen | Failed | Tuesday, May 21, 2024 |

Corrective Action Required:

| 1 Misc | -Obtain lawn irrigation permit and submit backflow valve test report to city | |
|---|--|--|
| | | -Sidewalk and driveway not approved on record |
| | | -Install splash blocks at downspout |
| | | -Provide min 6" clearance from siding to grade |
| | | -Raise AC support pad above grade |
| -Provide sewer tracer wire port at grade -Move items away from garage wall | | -Provide sewer tracer wire port at grade |
| | | -Move items away from garage wall |
| | | -Stair light cannot be extrude more than 4" from wall or must be located min |
| | | 6 ft 8" above stair |
| | | -Provide box extension for all electrical boxes recessed more than 1/4" |
| | | behind non-combustible wall finish (wet bar) |
| | | -Install single plug receptacle for dump pump or provide gfci protection |
| | | -Provide breaker lock for oven |
| | | -Remove all metal ties from foundation wall |
| | | -Screw the exterior door embedded jamb brace into studs |
| | | |

Comments: