

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216391
Address: 2040 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, May 21, 2024

Corrective Action Required:

1	Misc	Okay to insulate main floor
---	------	-----------------------------

-complete plumbing for wet bar area in basement
-completed all framing electrical and plumbing in basement for inspection
furr outs not done, missing studs no electrical

SPOKE WITH NEW BUILDER ON SITE TO DISCUSS BUILD, WILL BE CHANGING PERMIT TO UNFINISHED BASEMENT, inspection items will stay until permit updated.

If leaving unfinished must complete HVAC in basement for system to work properly

Comments: