

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20231975  
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Bobby Richest	Partial	Monday, May 20, 2024

Informational:  
1 Misc

5-1-24 BR Contractor installed 50' of 48" HDPE pipe on storm line 1.

5-6-24 BR Contractor installed 50' of 48" HDPE pipe and 5'x5' gate inlet structure 1-2.

5-8-24 BR Contractor installed 25' of 48" HDPE pipe from 5'x5' gate inlet 1-2.

5-9-24 BR Contractor installed 25' of 48" HDPE pipe.

5-10-24 BR Contractor installed 20' of 48" HDPE pipe to pond in rip-rap.  
Contractor installed 50' of 36" HDPE pipe on storm line 3.

5-14-24 BR Contractor installed 5'x5' gate inlet 3-2 and 50' of 36" HDPE pipe to inlet on storm line 3.

5-15-24 JMJ Contractor poured collars and invert for line 3-1 5x5 F1.  
Contractor continue to installed 50' of 48" HDPE pipe coming to box 1-3

5-16-24 BR Contractor installed 5'x5' gate inlet 1-3 with 25' of 48" HDPE pipe.

5-17-24 BR Contractor installed 25' of 48" HDPE pipe on storm line 1 heading to

inlet 1-4

5-20-24 BR Contractor installed 100' of 15" HDPE pipe on storm line 2 to gate inlet 2-1 and structure is installed.

5-21-24 BR Contractor installed 225' of 15" HDPE pipe on storm line 2 to gate inlet 2-2 and structure is installed. Also installed 100' of 15" HDPE pipe pipe storm line 4 to gate inlet 4-2 and structure installed.

**Comments:**