

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Tuesday, May 21, 2024

Informational:

1	Misc	5-15-24 JMJ Josh crew ran into heavy rock and manage to set MH A-7 and install two stick of pipe.
		5-16-24 BR Contractor installed 100' of 8" PVC to MH A-8.
		5-17-24 BR Contractor installed MH A-8 structure and 25' of 8" PVC pipe.
		5-21-24 BR Contractor installed 150' of 8" PVC to MH A-9 and structure MH A-9 installed. Contractor also have CFS (Crook, Flatt, & Strobel) testing compaction on MH A-7 to MH A-8.

Comments: