

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20216450
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Monday, May 20, 2024

Informational:

1	Misc	4-16-24 BR Contractor installed MH B-4.
		4-17-24 BR Contractor installed 200' of 10" PVC to MH B-4.
		4-22-24 BR Contractor installed 100' of 8" PVC from MH B-4.
		4-23-24 BR Contractor installed 100' of 8" PVC to MH J-1 and installed MH J-1 structure
		5-15-24 JMJ The Seth crew (ESS) installed MH C-1 and installed approximately 65' of 8" PVC Matt crew were installing 10" PVC from MH A-5 approximately 100'. Contractor plan to pour invert for at least three manholes. Contractor were in a heavy amount of rock.
		5-20-24 BR Contractor installed 80' of 10" PVC from MH B-4.
		5-21-24 BR Contractor installed 30' of 10" PVC pipe to MH B-5. MH B-5 structure is installed. Contractor were in a heavy amount of rock.

Comments: