

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20236555  
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Partial	Tuesday, May 21, 2024

Informational:

1	Misc	5-15-24 DP. Crew exposed the first water tie in location to see what they were dealing with. They are planning on laying all of the pipe and then doing the first tie in.
		5-17-24 DP. Crew laid water line 3 today. They haven't backfilled or poured kickers yet.
		5-21-24 DP. Crew poured a straddle block and a kicker at the blow off valve.

**Comments:**