

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Tuesday, May 21, 2024

Informational:
1 Misc

5-1-24 BR Contractor installed 50' of 48" HDPE pipe on storm line 1.

5-6-24 BR Contractor installed 50' of 48" HDPE pipe and 5'x5' gate inlet structure 1-2.

5-8-24 BR Contractor installed 25' of 48" HDPE pipe from 5'x5' gate inlet 1-2.

5-9-24 BR Contractor installed 25' of 48" HDPE pipe.

5-10-24 BR Contractor installed 20' of 48" HDPE pipe to pond in rip-rap.
Contractor installed 50' of 36" HDPE pipe on storm line 3.

5-14-24 BR Contractor installed 5'x5' gate inlet 3-2 and 50' of 36" HDPE pipe to inlet on storm line 3.

5-15-24 JMJ Contractor poured collars and invert for line 3-1 5x5 F1.
Contractor continue to installed 50' of 48" HDPE pipe coming to box 1-3

5-16-24 BR Contractor installed 5'x5' gate inlet 1-3 with 25' of 48" HDPE pipe.

5-17-24 BR Contractor installed 25' of 48" HDPE pipe on storm line 1 heading to

inlet 1-4

5-20-24 BR Contractor installed 100' of 15" HDPE pipe on storm line 2 to gate inlet 2-1 and structure is installed.

5-21-24 BR Contractor installed 225' of 15" HDPE pipe on storm line 2 to gate inlet 2-2 and structure is installed. Also installed 100' of 15" HDPE pipe pipe storm line 4 to gate inlet 4-2 and structure installed.

5-22-24 BR Contractor installed 150' of 15" HDPE pipe on storm line 4 to gate inlet 4-3 and structure is installed.

Comments: