

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230487
Address: 2701 NE HAGAN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Nick Scott	Passed	Wednesday, May 22, 2024

Informational:

1	Misc	3-6-24 PS Crew on site w/ ESS installing sanitary pipe. Discussed w/ Nathan of ESS. Sanitary pipe currently 98' out of Manhole AA3 STA 4+75 3-8-24 PS Crew excavating and installing sanitary pipe at STA 6+50 3-13-24 PS Contractor has Hagan Rd closed for sanitray street crossing, public works approved, contractor has traffic control permit, verified signage per drawings PM contractor excavated from manhole AA4 to 8+00 at Hagan street crossing. Contractor beginning to set sanitary line at manhole 3-19-24 PS Contractor placing manhole AA5. PM Contractor set manhole AA5 and connected SDR sanitary pipe at 11+00 5-7-24 NS Site visited to do a sewer test on all sewer mains and man holes. all have passed. 5-9-24 NS Water department came out to inspect sewer man holes and they said the mastic needed to be cut back and the Man hole AA-4 needed to have the bottom redone. 5-22-24 crew has fixed all problems with sewer.
---	------	---

Comments: