CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20214027Address:4721 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Driveway Inspection		Nick Scott	Partial	Thursday, May 23, 2024
Informat	ional:			
1	Misc	6-27-22 AN forms are in place and aggregate is present and compacted (wrong address called in)		
Corrective Action Required:				
2	Misc	 4-5-2023 NS. Site visited and dirt piles and forms are still up. I will come back and check once these are removed. 4-5-23 NS Site Visited and the dirt piles still have not been removed the erosion control has not been fixed and the gutter buddies has not been cleaned out. 4-26-23 NS Site Visited the gutter buddy has been cleaned out but the sidewalk still is dirty. 6-7-23 NS Site Visited and the sidewalk and driveway still has not been cleaned. 5-23-24 NS Site visited checked the ADA and the driveway did not pass. 2.8% and higher. Needs to be 1.5% 		
Informational:				
3	Misc	5-24-24 Dustin A, DW is fo pour	rmed and compacted to cit	y specs, Approved to

Comments: