

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230487
Address: 2701 NE HAGAN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-----------------------------------|------------|----------|-----------------------|
| Pavement-Curb Construction | Nick Scott | Partial | Tuesday, May 28, 2024 |

Informational:
1 Misc 5-28 NS Site visited for a curb proof roll and it passed besides 2 sections on the east side that is about 50 feet combined. I told the contractor to hold off. I check the concrete ticket and it is the 4k mix that we require. They are using a curb machine.

Comments: