

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Wednesday, May 29, 2024

Informational:

1 Misc

05/20/24 Monday JMJ

Contractor potholing and locating exist sanitary & storm lines.
(SDI) Contractor will be installing the sanitary line.

05/21/24 Tuesday JMJ

Contractor cored into existing manhole and install boot to begin installation of 8" PVC (SDR-26) sanitary pipe. The contractor installed the sanitary line coming out of the existing MH.

@3.20% instead of the 3.45% as per project plans. Contractor was able to install a few sticks of pipe.

05/22/24 Wednesday JMJ Sub-Contractor SDI

Contractor installed approximately 28' of 8" PVC (SDR-26).
Progress has been slow do to existing utilities in the ground.

05/28/24 Tuesday JMJ

Contractor installed approximately 25' of 8" PVC (SDR-26) and began to install base of MH-1 as per project plans 05/23/24 Thursday. Contractor continued the installation of sanitary sewer line.

05/29/24 Wednesday JMJ

Contractor continued to install 8" sanitary line. Contractor had to make field changes due to the existing utilities. Changes are not major but new install by a few feet as needed.

Comments: