

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240644
Address: 1617 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, May 30, 2024

Corrective Action Required:

4 Misc

- tighten all anchor bolts in garage
- seal top plate penetrations single car garage rear wall
- seal all penetrations in garage South and east wall into furr down
- fire block right and left of greatroom windows into furr down/ceiling space
- missing lib in foyer
- missing nails in lib flex room, bed 3
- (3) 2x4 at flex room window per plans
- nail all exterior wall corners to code
- nail all exterior wall sheathing to plans/code

Comments: