

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20234377
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Patrick Schonfeldt	Partial	Thursday, May 30, 2024

Informational:

1	Misc	5-21-24 PS Contractor core drilled existing manhole A-1 per plans and installed A lok, with (1) stick of pipe out of manhole towards A-2, contractor breaking rock
		5-22-24 PS Contractor breaking rock and excavating
		5-23-24 PS Contractor set MH A-2 STA 0+33.27
		5-28-24 PS Contractor excavating for sanitary, set line at manhole A-2 wye for future 6" service line at STA 0+38.00 P.M. Contractor placed sanitary line STA 0+80
		5-29-24 PS Contractor set sanitary line to 1+40
		5-30-24 PS Contractor set sanitary line to 1+80. PM Contractor set line to STA 2+60

Comments: