

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20236555
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Devon Perry	Partial	Friday, May 31, 2024

Informational:

1	Misc	5-15-24 DP. Crew exposed the first water tie in location to see what they were dealing with. They are planning on laying all of the pipe and then doing the first tie in.
		5-17-24 DP. Crew laid water line 3 today. They haven't backfilled or poured kickers yet.
		5-21-24 DP. Crew poured a straddle block and a kicker at the blow off valve.
		5-31-24 DP. Crew attempted to do the first tie in. Their plans just called for them to remove a plug and tie into a TEE. Turns out they have to remove a TEE and replace it with a CROSS. They put this together yesterday evening and had leaks. This is a private water main and no residential services are affected.

Comments: