

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20215636  
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Air Test</b>	Devon Perry	Passed	Friday, May 31, 2024

Informational:

1 Misc

5-25-23 DP. Sanitary line 1 pressure test is failing so contractor is currently exposing trying to find the leak

6-5-23 DP. Sanitary line 1 pressure test passed. All sewer for phase one has passed air test.

Informational:

2 Misc

9-20-23 DP. The existing sewer that ran east and west down Curry has been completely replaced from MH 35-411 to MH 35-638.

We attempted to do air pressure testing today.

-MH 35-411 to MH 35-635 passed.

-MH 35-635 to MH 35-410 Failed.

-MH 35-410 to MH 35-638 Failed

we did not test MH 35-638 to MH 35-637

9-28-23 DP.

MH 35-635 to MH 35-410 Failed two times

MH 35-410 to MH 35-638 passed.

MH 35-638 to MH 35-637 passed.

All sewer along curry was fixed and passed retesting

**Comments:**