

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231975  
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Monday, June 03, 2024

Informational:

1 Misc

5-23-24 BR Contractor potholing and locating exist sanitary & storm lines.  
(Bair Excavating) Contractor will be installing the sanitary line.

5-31-24 BR Contractor ( Bair Excavating) core drill into ex. private manhole to connect new service wye and installed 100' of service wye across driveway. Contractor had to change location of service wye according to plans do to the ex. sanitary sewer has a encasement were the original connection was drawings. So instead of disturbing the integrity of the encasement they just change location to come out of the ex, manhole structure.

6-3-24 BR Contractor (Bair Excavating) installed 220' of 8" SDR - 26 from existing MH to new MH structure.

**Comments:**