

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20241951

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081  
3191 NW PARAGON PKWY, LEES SUMMIT,  
MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sewer Service Inspection</b>	John Jackson	Partial	Monday, June 03, 2024

Partial Correction:

1 Misc

06/03/24 Monday JMJ (Pro Design- Kurt)

Last week contractor installed grease trap and connected lateral approximately 96 feet of inch pipe and 56 feet of 4 inch. Contractor has two crews working today.

First crew installed 130' feet of 6 inch SDR-26 and the second crew 50' feet of 6 inch SDR-26.

Contractor began to install the second grease trap on the East end of the building.

**Comments:**