

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20235234
Address: 1512 SW HEARTWOOD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Wednesday, June 05, 2024

Informational:

1	Misc	5-30-24 Dustin A, Sw was not formed due to needing to ask a right away question . Will recall back in
		5-31-24 Dustin A, Sw was not formed still. Will need to call in for a pre pour sidewalk inspection before pouring
		6-5-24 Dustin A, SW is formed to city specs. Approved to pour

Comments: