

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Alex Fischer	Partial	Thursday, June 06, 2024

Corrective Action Required:

1	Misc	-Line #1 A through D PASSED 5/15/24 AF -Line 1 to 8.5 line A PASSED 5/16/24 -Tie beams 2,3,4,5 from A to C PASSED 5/17/24 AF -A line 8.5 to 15.5 PASSED 5/22/24 AF -15.5-17 Line A and 70 ft of line 17 PASSED 5/23/24 AF -SW Parking Lot Retaining Wall, 12" Compacted AB3 rock per plan page RW1.1 please upload engineer report to portal 5/24/24 AF -Line 7 through 13 from A to C -A to D on Line 1 and 1 to 10.5 on A Line PASSED 5/28/24 AF -C Line from 16 to 17 Dock walls PASSED 5/29/24 AF -Line 6 from A to B masonry footing walls PASSED 4/6/24 AF -Masonry footings from B to C on 6 -Masonry footings from 6 to 12 on C -2 through 16 to C line tie beams PASSED 5/6/24 AF
---	------	---

Comments: