

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20241403
Address: 294 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Not Ready	Thursday, June 06, 2024

Corrective Action Required:

1	Misc	-Complete above ceiling pex and electrical -Install new water heater -Close all open boxes -Support and secure all mc -Support all low voltage off of grid -NM cables are not allowed above ceiling
---	------	--

***6/6/24 NOT READY FEE ASSESSED. ALL TILE ALREADY INSTALLED WITHOUT INSPECTION

Comments: