

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20241951

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081
3150 NW PARAGON PKWY, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	John Jackson	Partial	Friday, June 07, 2024

Partial Correction:

1 Misc

06/03/24 Monday JMJ (Pro Design- Kurt)

Last week contractor installed grease trap and connected lateral approximately 96 feet of inch pipe and 56 feet of 4 inch. Contractor has two crews working today.

06/04/24 Tuesday JMJ (Pro Design-Kurt)

Kurt crew - installed 119' of 6" SDR-26 , and 40' of 4" SDR-26 plus the install of 2nd grease trap.

Blake crew installed 3rd grease trap for future building built as-per project plans 36' of 6" , 17' of 4" SDR-26 and black ABS pipe 25' of 4" and 8' of 2" .

06/07/24 Friday JMJ (Pro Design-Kurt)

Blake crew- installed the 4th grease trap 06/06/04 Thursday but second for the future building.

Comments: