CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20240500Address:2535 NE WOODLAND OAK CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: All Rough Inspection - Residential		Inspector: Khanh Nguyen	Outcome: Failed	Date: Friday, June 07, 2024
1	Misc	-Get longer tension st	tal walls	
		-Provide security blocking at basement walkout door; fill in (with wood) gap between jamb and stud at strike plate side from 12″ above to 12″ below strike plate; fill in gap behind each hinge		
		-Toe-nail all joists to top plate and sill plates within middle 4-8d or 3-10d		
		-Fb basement dead sp	bace adjacent to bath tu	b from joist space

Comments: