

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20234377  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Patrick Schonfeldt	Partial	Friday, June 07, 2024

Informational:

1	Misc	5-21-24 PS Contractor core drilled existing manhole A-1 per plans and installed A lok, with (1) stick of pipe out of manhole towards A-2, contractor breaking rock
		5-22-24 PS Contractor breaking rock and excavating
		5-23-24 PS Contractor set MH A-2 STA 0+33.27
		5-28-24 PS Contractor excavating for sanitary, set line at manhole A-2 wye for future 6" service line at STA 0+38.00 P.M. Contractor placed sanitary line STA 0+80
		5-29-24 PS Contractor set sanitary line to 1+40
		5-30-24 PS Contractor set sanitary line to 1+80. PM Contractor set line to STA 2+60
		5-31-24 PS Contractor set sanitary line to 2+80, breaking rock and excavating
		6-3-24 PS Contractor breaking rock

6-4-24 PS Contractor laid sanitary line to 3+20 and currently breaking rock

6-5-24 PS Contractor laid sanitary line to 3+70

6-6-24 PS Contractor set manhole A-3 STA 3+86.94, connected sanitary line to manhole, 6" wye installed for service line at 3+86.94 P.M. contractor set inverts at A-2 and A-3 manholes, backfilling sanitary lines

**Comments:**