

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Robb Popp	Partial	Monday, June 10, 2024

Corrective Action Required:

1	FIRST FLOOR	**OK to top out one side for mechanical as necessary **OK to top out both sides at corridor 1E-100H and 1E-100G for MEPs  *Existing side: 1E-314, 315B, 315C  **Addition side -In wall complete
---	-------------	--

Corrective Action Required:

2	SECOND FLOOR	**OK to top out corridors for MEPs as necessary  *EXISTING SIDE; -2E419 electrical room ok to 1 side  **ADDITION SIDE -2E 307-314, 2E 321-328, 2E 108-110, 2E 210-216, 2E 219-221, 2E 224-226
---	--------------	---

Corrective Action Required:

3	THIRD FLOOR	**Addition side:  *Ok to top out for MEPs 3E-209A, 3E-209B,
---	-------------	--

**Comments:**