

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216099
Address: 4728 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Passed	Tuesday, June 11, 2024

Informational:

1 Misc

2-5-24 NS Site visited for pre-pour inspection and it appears that for a pre pour the sidewalk and driveway meet city standards. will come back after they pour.

5-13-24 NS I received a phone call about the erosion control and I will not be doing a final inspection until erosion control is fixed and cleaned up.

6-11-24 NS Site visited to do a final inspection Sidewalk and Driveway pass city standards and ADA. Sidewalk still needs to be cleaned.

Comments: