

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216099
Address: 4728 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Nick Scott	Partial	Tuesday, May 14, 2024

Corrective Action Required:

1	Misc	6-14-23 DP. Between Nick and myself we have been out here multiple times today and they are still not ready. Talked to the foreman on site and he said they are going to push it to next week. Told them to recall in for a pre pour inspection when ready. 1-23-24 NS Site visited, no activity due to weather 2-2-24 DW is formed to city specs. Aggregate is being compacted monday morning before pour. Will stop by first thing and recheck 5-13-24 NS I received a phone call about the erosion control and I will not be doing a final inspection until erosion control is fixed and cleaned up. 6-11-24 NS Site visited to do a final inspection Sidewalk and Driveway pass city standards and ADA. Sidewalk still needs to be cleaned.
---	------	---

Comments: