CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20233582Address:3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:	
Pavement-Proof Roll		Patrick Schonfeldt	Partial	Tuesday, June 11, 2024	
Informati	onal:				
1	Misc	placement of geogrid ar was on site for test. The	5-31-24 PS Contractor performed proof roll of compacted subgrade prior to placement of geogrid and aggregate base at parking lot. Third party inspector was on site for test. There were couple of areas of concern but they have been addressed by contractor.		
		6-5-24 PS Inspected proof roll for surface at parking lot, areas inspected approved for surface asphalt construction			
		6-11-24 PS Inspected proof roll for surface at parking lot, this is same area inspected on 6-5. Rain over weekend required another proof roll. Areas inspected approved for surface construction			

Comments: