

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20241951

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081
3150 NW PARAGON PKWY, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Tuesday, June 11, 2024

Informational:

1 Misc

06/11/24 Tuesday JMJ (Pro-Design Kurt Crew)

Contractor installed approximately 60' of 36" RCP on 06/10/24 Monday.

Contractor is pushing to set the base of curb inlet 5601. Depth of installation has slowed progress.

Comments: