

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232899  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Tuesday, June 11, 2024

Informational:

1 Misc

5-15-24 JMJ Josh crew ran into heavy rock and manage to set MH A-7 and install two stick of pipe.

5-16-24 BR Contractor (selby excavation) installed 100' of 8" PVC to MH A-8.

5-17-24 BR Contractor (selby excavation) installed MH A-8 structure and 25' of 8" PVC pipe.

5-21-24 BR Contractor (selby excavation) installed 150' of 8" PVC to MH A-9 and structure MH A-9 installed. Contractor also have CFS (Crook, Flatt, & Strobel) testing compaction on MH A-7 to MH A-8.

5-22-24 BR Contractor (selby excavation) installed 150' of 8" PVC pipe from MH A-9.

5-23-24 BR Contractor (selby excavation) installed 100' of service wye from MH A-7 to MH A-9.

5-29-24 BR Contractor (selby excavation) installed 50' of 12" PVC pipe from MH A-7 before running into heavy rock. Also 2nd crew installed 200' of 8' PVC to MH A-10.

5-30-24 BR Contractor (selby excavation) installed 200' of 8" PVC to MH A-10. MH A-10 structure is installed.

6-3-24 BR Contractor (selby excavation) installed 70' of 8" PVC pipe from MH A-10. CFS tested compaction on MH A-8 to MH A-10. 2nd crew installed 200' of 12" PVC pipe before running into heavy rock.

6-4-24 BR Contractor (selby excavation) installed 60' of 8" PVC pipe to MH A-11. MH A-11 structure is installed.

6-11-24 BR Contractor (selby excavation) installed 25' of 12" PVC pipe heading to MH A-6 well still breaking heavy rock.

6-12-24 BR Contractor (selby excavation) installed 70' of 12" PVC pipe to MH A-6 and structure is installed.

**Comments:**