

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20241951

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081
3150 NW PARAGON PKWY, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Wednesday, June 12, 2024

Informational:

1 Misc

06/07/24 Friday JMJ (Sub-Contractor Pro-Design Kurt crew)
Contractor started the excavate and install 36" RCP Storm pipe @ the Western end of future bridge. Approximately 16' was installed with prefab toe wall.

06/11/24 Tuesday JMJ (Sub-Contractor Pro-Design Kurt crew)
Contractor installed storm box 5601 and 16' of 36" RCP Storm pipe.

06/12/24 Wednesday JMJ (Sub-Contractor Pro-Design Kurt crew)
Contractor continue to stack out storm box 5601 and continue to install 18" RCP Storm pipe.

Comments: