

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240196
Address: 1712 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Dustin Agcopra	Passed	Thursday, June 13, 2024

Informational:

1	Miscellaneous Correction	Full erosion control is in place and must be maintained until CofO
---	--------------------------	--

Corrective Action Required:

2	DCM1 ESC REQUIRED NO FURTHER INSP	4-25-24 Dustin A, EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.
---	---	--

Corrective Action Required:

3	DCM3 ESC REQUIRED 2 DAY	6-10-24 Dustin A, EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. Street needs to be cleaned. Restroom needs to be moved off of public sidewalk onto green space.
---	----------------------------	--

6-13-24 Dustin A, Restroom has been moved off public Sw Passed

Comments: