

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20240887  
Address: 1840 SW SAGE CANYON RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Patrick Schonfeldt	Failed	Thursday, June 13, 2024

Informational:	
1      Misc	6-13-24 PS Driveway approach, contractor has forms in place but aggregate has not been compacted. Compact aggregate and recall for inspection prior to pour

**Comments:**