

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20234377
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Patrick Schonfeldt	Partial	Thursday, June 13, 2024

Informational:

1	Misc	6-7-24 PS Contractor removing end section and headwall at existing end section STA 0+00, storm line A
		6-11-24 PS Headwall end section removed at existing storm 0+00, contractor preparing site for install of junction box A-1
		6-12-24 PS Contractor set junction box A-1
		6-13-24 PS Contractor set junction box A-2 STA 0+78.94 and set 60" HDPE from A-1 STA 0+00 to A-2 STA 0+78.94

Comments: