

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Friday, June 14, 2024

Informational:

1	Misc	6-10-24 BR Contractor (Bair Excavation) installed 6" gate valve on ex. 8" water main for new fire line.
		6-12-24 BR Contractor (Bair Excavation) installing 8x6 tee to replace 6x6 cross which was change by owner.
		6-14-24 BR Contractor (Bair Excavation) installed 50' of 6" PVC pipe to 1st fire hydrant on east side of building.

Comments: