

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20240055  
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Failed	Friday, June 14, 2024

Corrective Action Required:

1	Misc	Inspection incomplete -Provide truss plans for re inspection -Install missing hold down at NE corner -Install missing stud at NE corner -Install all missing 3/4" anchor bolts at windows, plate breaks etc -Bolt steel columns to top plates -Strap top plates lapped less than 48" -Seal all top plate penetrations -Complete MEPs at mechanical room **OK for insulation at demising walls only
---	------	---

Comments: