

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231105
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Monday, June 17, 2024

Informational:

1 Misc

Corrective Action Required:

2 FIRST FLOOR

Building A:

- Decks approved
- Shear wall framing ok for plywood
- Shear wall nailing pattern ok

*APPROVED EXCEPT AS NOTED BELOW

- Provide 1.5" of bearing for beam outside of unit 289

**Building B:

- Firewall/ Shearwall at pool pump room ok to cover for electrical gear
- Shear wall nailing pattern ok

**Building C:

- Pre rock behind tubs and showers approved

**Building D:

- Firewall extensions at D/C separation framing approved

Corrective Action Required:

3 SECOND FLOOR

Building A:

Decks approved
Shear walls approved

Building B:
-Shear walls behind tubs ok
-Deck framing ok
-Shear wall nailing pattern ok
-Units and north corridor approved. South corridor walls approved *Provide truss repair

**Building C:
-Pre rock behind tubs and showers approved
-Firewall extensions at decks ok to cover

Corrective Action Required:
4 THIRD FLOOR

*BUILDING A:
-Approved

*Building B:
Approved

**Building C:
-2 HOUR WALLS OK FOR ROCK
-Firewall extensions at decks ok to cover

Corrective Action Required:
5 FOURTH FLOOR

*BUILDING A:
-Approved

*Building B:
-Approved

*Building C:
-OK for pre rock behind tubs and showers

422-Fireblock ceiling line, install missing H2.5s
421-Fireblock ceiling line
424-Strap top plate lapped less than 48", missing H2.5s
425-Strap top plate above deck door, seal dead spaces, install missing truss hangers
426-Complete column in corridor and seal dead space, install correct truss hangers
Mechanical Room-complete column framing, install correct truss hangers
428-Nai girder truss hanger in corridor, missing truss hangers at entry
430-Missing H2.5 above window
429-Strap top plate lapped less than 4', seal dead space behind shower

Corrective Action Required:
6 ELEVATOR 1

**ELEVATOR A:
-Ok for rock on inside of shaft all floors

Corrective Action Required:
7 STAIR TOWER 5

Stair tower D:
-Shear wall nailing pattern complete

Corrective Action Required:

8	STAIR TOWER 1	*Stair A
		-Approved walls and ceiling all floors

Corrective Action Required:

9	ELEVATOR 2	Elevator in building C
		-Framing approved

Corrective Action Required:

10	STAIR TOWER 2	Stair 2 in Building B
		-Approved walls and ceiling all floors

Corrective Action Required:

11	STAIR TOWER 3	Stair 2B in Building B
		-Approved walls and ceiling all floors

Comments: